

**March 2015 Warrant**

**Hampton Academy**

Roof repairs (ongoing district-wide)	Spring 2017	3,336	6,664
ADA improvements (district-wide)	Ongoing	-	5,000
Upgrade perimeter security - cameras	On Hold	-	23,000
Paint building exterior gable and soffit trim	Spring 2017	3,330	8,670

**Marston School**

Bathroom (1975 addition) accessibility and renovations (phase 2 of 2)	Completed	94,093	
Parking lot and bus loop reconstruction/repaving (phase 2 of 2)	Completed	55,888	
Upgrade HVAC for air quality in main office and conference	Completed	11,035	
Upgrade perimeter security - cameras	Completed	20,000	3,001
Replacement of student lockers in 1975 addition (phased)	Partially	20,100	-

**Centre School**

Replace original classroom sinks and counter tops (phased)	Phase 1 done	14,713	8,168
Upgrade perimeter security - cameras	Partially	19,117	3,884

	<b>FY 2015-17</b>		
	<b>Proposed</b>	<b>Expended</b>	<b>Remaining</b>
	300,000	241,610	58,390

**March 2016 Warrant**

**Marston School**

Replace roof over original building and 1975 addition (phased)	Phase 1 done	201,750	13,250
Implement security improvements (phased)	Summer 2017		25,000

**Centre School**

Replace original classroom sinks and counter tops (phased)	Summer 2017		20,000
ADA improvements (district-wide)	Ongoing		5,000
Replace hallway entrance doors to Gymnasium	Pending		5,000
Roof repairs (ongoing district-wide)	Ongoing		5,000
Implement security improvements (phased)	Summer 2017		25,000

	<b>FY 2016-18</b>		
	<b>Proposed</b>	<b>Expended</b>	<b>Remaining</b>
	300,000	201,750	98,250

**March 2017 Warrant (Proposed)**

**Marston School**

Replace roof over original building, annex and kitchen (phased)			230,000
Replace original classroom sinks and counter tops (phased)			15,000
Implement security improvements (phased)			15,000

**Centre School**

Replace original classroom sinks and counter tops (phased)			15,000
ADA improvements (district-wide)			5,000
Roof repairs (ongoing district-wide)			5,000
Implement security improvements (phased)			15,000

	<b>FY 2017-19</b>		
	<b>Proposed</b>	<b>Expended</b>	<b>Remaining</b>
	300,000	-	300,000